

# SCHEDULE UPDATE

## PRESIDENTS' PLAZA WEST/EAST PARKING LOT IMPROVEMENT PROJECT MARCH 11, 2022

In November 2021, the project team provided a schedule update outlining the encountered existing private utilities and how they contributed to delays in the construction schedule. Since that time, the construction team has continued to coordinate with suppliers, sub-contractors, utility companies and met a huge milestone. The West parking lot has been paved, striped and open for parking. Estimated completion is SUMMER 2022, pending material availability and scheduling.

The contractor will continue moving forward to complete the following work items in both parking lots.

### CONTRACTOR WORK ITEMS

1. Trash enclosures: Install gates and place new bins
2. Benches and Tables
3. Fire Lines: Relocate lines
4. ADA Ramp Handrails: Install
5. Light Poles: Stand-up and energize
6. Carports: Install steel frames
7. Crosswalk Brick Pavers
8. Final Asphalt Cap: Schedule
9. Final Striping and Signage: Schedule
10. Landscape

### UTILITY WORK ITEMS

1. SCE: Electrical service relocations
2. CVWD: Switch services
3. Spectrum: Lower/adjust their lines



**ESTIMATED  
COMPLETION  
SUMMER 2022**

*Thank you for your continued support.*